

Panasonic

heating & cooling solutions

RESIDENTIAL & COMMERCIAL AIR CONDITIONING COMMISSIONING REPORT (RAC & PACi)

Client
Site Address

Date

System Information

Indoor model	
Indoor serial number	
Indoor location	
Outdoor model	
Outdoor serial number	
Outdoor location	
Cooling/heating capacity	

Pipework and Running Pressure

System pressure tested to (BAR)		Pipe size:	
System held on vacuum (HRS)		Suction (inch)	
System gas charge added (g)		Liquid (inch)	
Running pressure - Suction PSI/BAR		Total Pipe length (m)	
Running pressure - Discharge PSI/BAR			

Ambient Temperature Outdoor Unit

	On (°C)	Off (°C)
Heating		
Cooling		

Electrical

Phase Single /Three		Fuse Breaker Size (A)		Full Load Amps	
Communication Cable size (mm)		Screened Comms. Cable Yes/No			

Notes

Engineer Name

Client Name

Engineer Signature

Client Signature